

Anson Fire

B.1 Checklist for Live Fire Training in Fire Department Acquired Structures

	1.	Written documentation received from owner: Certificate of insurance cancellation and acknowledgment of post-burn property condition " Notarized "
	2.	Health hazard control unit permit received 10 Working Days Prior www.ansonfire.com/resources
	3.	Air Quality Permit 10 Working Days Prior (Must have NESHAP number from above permit first) www.ansonfire.com/resources
	4.	Notified Anson County building inspector 704-694-5818
	5.	Written evidence of prerequisite training obtained from participating students. "1403" (www.ansonfire.com/resources)
	6.	Notify NCOSFM online of upcoming live burn. http://www.ncdoi.com/OSFM/FRTraining/frt_home.asp
	7.	Notification made to owners and users of adjacent properties of date, time, and location of burn " If Applicable "

Anson Fire

B.2 Pre Burn Plans

	1.	Preburn plans made, with a drawing showing the following:
	2.	Building plan, including overall dimensions
	3.	Location of command post
	4.	Position of all apparatus
	5.	Position of all hoses, including backup lines
	6.	Apparatus staging
	7.	Ambulances / Medical Care
	8.	Communications frequencies established, any needed equipment obtained
	9.	Required fire flow determined for the burn building and exposure buildings
	10.	Required reserve flow determined (50 percent of fire flow) www.ansonfire.com/resources
	11.	Location of ingress and egress routes for emergency vehicles
	12.	Hydrant flow tested

Anson Fire

B.3 Building Preparation.

1.	Building inspected to determine structural integrity
2.	All utilities disconnected
3.	Highly combustible interior wall and ceiling coverings removed
4.	All holes in walls and ceilings patched
5.	Materials of exceptional weight removed from above training area (or area sealed from activity)
6.	Ventilation openings of adequate size precut for each separate roof area
7.	Windows checked and operated, openings closed
8.	Doors checked and operated, opened or closed, as needed
9.	Building components checked and operated:
10.	Stairways made safe with railings in place
11.	Chimney checked for stability
12.	Fuel tanks and closed vessels removed or adequately vented
13.	Unnecessary inside and outside debris removed
14.	Porches and outside steps made safe
15.	Cisterns, wells, cesspools, and other ground openings fenced or filled
16.	Hazards from toxic weeds, hives, and vermin eliminated
17.	Hazardous trees, brush, and surrounding vegetation removed
18.	Exposures such as buildings, trees, and utilities removed or protected
19.	All extraordinary exterior and interior hazards remedied
20.	Pallets & Straw Delivered:
21.	Fire "sets" prepared

Anson Fire

B.4 Preburn Procedures.

1.	Notify dispatch of live burn
2.	Accountability / Check In
3.	All participants briefed
4.	Building layout
5.	Crew and instructor assignments
6.	Safety rules
7.	Building evacuation procedure
8.	Evacuation signal (demonstrate)
9.	All hose lines checked:
10.	Charged and test flowed
11.	Adequate number of personnel
12.	Necessary tools and equipment positioned
13.	Participants checked:
14.	Approved full protective clothing
15.	Self-contained breathing apparatus
17.	Adequate SCBA air volume
18.	All equipment properly donned

B.5 Post-Burn Procedures.

1.	All personnel accounted for
2.	Remaining fires overhauled, as needed
4.	Training critique conducted
5.	Documentation of injuries incurred and treatment rendered
6.	Building and property released to owner, release document signed